

LOCAL GOVERNMENT SUPPORT FUND - ASSISTANCE TO CITIES (LGSF-AC)
Report on Fund Utilization and Status of Project Implementation
For the Quarter ended June 30, 2023

Fund Source	Date of Notice of Authority to Debit Account	Type of Program / Project	Name Title of Program / Project	Specific Location	Mechanism/ Mode of Implementation	Estimated Number of Beneficiaries	Amount			Estimated Period of Completion	Remarks on Program / Project Status
							Received	Contracted Out	Disbursed / Utilized		
FY 2022 LGSF-FA to LGUs	June 01, 2022	Construction, concreting, rehabilitation, repair or improvement of public parks/eco-tourism parks	Construction / Completion of Bamboo Eco-Park located at Barangay Pajo	MRF Pajo, Brgy. Pajo, City of Meycauayan, Bulacan	By Contract	12,072	10,000,000.00	9,997,629.61	-	Completion Scheduled on August 17, 2023	82.57% Accomplished

Prepared by: The Local Finance Committee (LFC)



ENCARNITA S. ANGELES
 City Budget Officer


ANNABELLE E. URBANO
 City Treasurer


EnP. ISAGANI S. RUBIO, JR.
 Acting City Planning and Development Coordinator


ATTY. MARIEL P. TAMBIS-CALAMBA
 Acting City Accountant


ENGR. ELDRIN Z. BERGANIA
 OIC - City Engineer

Attested by: 
ATTY. HENRY R. VILLARICA
 City Mayor