

**LOCAL GOVERNMENT SUPPORT FUND - ASSISTANCE TO CITIES (LGSF-AC)**  
**Report on Fund Utilization and Status of Project Implementation**  
**For the Quarter ended September 30, 2023**

Fund Source	Date of Notice of Authority to Debit	Type of Program / Project	Name Title of Program / Project	Specific Location	Mechanism/ Mode of Implementation	Estimated Number of Beneficiaries	Amount		Estimated Period of Completion	Remarks on Program / Project Status
							Received	Contracted Out		
FY 2022 LGSF-FA to LGUs	June 01, 2022	Construction, concreting, rehabilitation, repair or improvement of public parks/eco-tourism parks	Construction / Completion of Bamboo Eco-Park located at Barangay Pajo	MRF Pajo, Brgy. Pajo, City of Meycauayan, Bulacan	By Contract	12,072	10,000,000.00	9,997,629.61	(with Contract Time Suspension granted dated 08/10/2023)  Updated period of completion 9-2-2023	100% Sept. 2, 2023 (Punchlisting)

Prepared by: The Local Finance Committee (LFC)


  
ENCARNITA S. ANGELES  
 City Budget Officer

  
ANNABELLE E. URBANO  
 City Treasurer

  
EnP. ISAGANI S. RUBIO, JR.  
 Acting City Planning and Development Coordinator

  
ATTY. MARIEDEL P. TAMBIS-CALAMBA  
 Acting City Accountant

  
ENGR. ELDRIN Z. BERGANIA  
 OIC - Office of the City Engineer

Attested by:   
ATTY. HENRY R. VILLARICA  
 City Mayor