

LOCAL GOVERNMENT SUPPORT FUND-SUPPORT TO THE BARANGAY DEVELOPMENT PROGRAM
Report on Fund Utilization and Status of Program/Project Implementation
For the Quarter Ended December 31, 2023

Fund Source	Date of Notice of Authority to Debit Account Issued (NADAI)	Type of Program / Project	Name Title of Program / Project	Specific Location	Mechanism/ Mode of Implementation	Estimated Number of Beneficiaries	Amount			Estimated Period of Completion (month and year)	Remarks on Program / Project Status
							Received	Contracted Out	Disbursed / Utilized		
FY 2023 LGSF-SBDP	03-Jul-23	school building	Construction of School Building at Libtong Elementary School, Barangay Libtong	Libtong Elementary School, Brgy. Libtong, City of Meycauayan, Bulacan	By Contract	1,339	6,606,882.17	6,600,012.97	-	March 2024	Notice to Proceed 10/01/2023
FY 2023 LGSF-SBDP	03-Jul-23	school building	Construction of Two Storey School Building in Barangay Saluysoy	Saluysoy Integrated School, Brgy. Saluysoy, City of Meycauayan, Bulacan	By Contract	2,620	6,606,882.17	6,600,048.70	-	March 2024	Notice to Proceed 10/01/2023

Prepared by: The Local Finance Committee (LFC)


ENCARNITAS ANGELES
 City Budget Officer


ANNABELLE E. URBANO
 City Treasurer


EnP. ISAGANI S. RUBIO, JR.
 Acting City Planning and Development Coordinator


ATTY. MARIEDEL P. TAMBIS-CALAMBA
 Acting City Accountant


ENGR. ELDRIN Z. BERGANIA
 OIC - Office of the City Engineer

Attested by:


ATTY. HENRY R. VILLARICA
 City Mayor